



NOTICE TO RESIDENTS CLINTON AVENUE RESURFACING PROJECT

FRIDAY, MAY 15, 2026

Through a selective bidding process, the City of St. Clair has awarded Astec Asphalt, Inc. of Brown City, Michigan the contract to resurface Clinton Avenue from Carney Drive to 6th Street. This project will involve the removal and resurfacing of the existing asphalt roadway, repairs to the road base and curb and gutter, and where required, replacement of sidewalk ramps to be compliant with current Americans with Disabilities Act (ADA) standards. Weather dependent, Astec Asphalt anticipates starting construction on **Tuesday, May 26, 2026**. Improvements to Clinton Avenue will be completed in 2 stages with one-way traffic maintained during the entire duration of the project. During the course of construction, you should expect the following:

Construction Schedule

Astec Asphalt plans to mobilize in May and start this project on Tuesday, May 26, 2026. Weather Dependent, the following is the proposed tentative schedule for this project:

Stage 1 (Eastbound Clinton Avenue):

- | | |
|---|------------------|
| • Mobilization & Traffic Control Set Up | May 26 |
| • Milling of Existing Asphalt | May 27 – May 29 |
| • Curb & Gutter and Base Repairs | May 30 – June 14 |
| • Asphalt Placement (Base Layer) | June 15 |

Stage 2 (Westbound Clinton Avenue):

- | | |
|----------------------------------|-------------------|
| • Traffic Shift | June 16 |
| • Milling of Existing Asphalt | June 17 – June 19 |
| • Curb & Gutter and Base Repairs | June 20 – June 28 |
| • Asphalt Placement (Base Layer) | June 29 |
| • Asphalt Placement (Top Layers) | June 30 – July 1 |

Post Stage 2

- Final Pavement Markings
- Restoration/Cleanup

July 2

July 3 – July 10

Traffic Control and Parking

During the entire project, one lane of traffic will always be accessible allowing westbound traffic from 6th Street to Carney Drive; eastbound traffic on Clinton Avenue will be detoured to Fred W. Moore Highway. All adjacent side streets will be accessible from Clinton Avenue and access to all businesses will be maintained, except for when the new asphalt is being placed in front of these locations. Detours around the construction site will be posted.

Dust Control

The Contractor, on a regular basis, will sweep the construction site and adjacent side streets during construction to control dust as much as possible; however, this will be an active construction zone and dust will exist and should be expected.

Irrigation Systems

If you are within the construction zone and have a lawn irrigation system, it is recommended you mark or flag the location of any sprinkler heads located within 10 feet of the back of curb to prevent unnecessary damage to your system. If irrigation systems are accidentally damaged, the Contractor will be required to replace as part of the restoration phase of the project.

Vegetative Restoration

Upon completion of the project, all disturbed lawn areas will be replaced with topsoil and seed. The Contractor will be responsible for establishing vegetative growth.

Garbage Pick-Up/Mail and Parcel Delivery

Garbage pickup, mail delivery and parcel delivery will not be interrupted at any time during this project. For garbage pickup, please place your garbage at the end of your driveway as normal prior to 7am on the day of pickup and the Contractor will move all garbage as necessary for pick up. We recommend that garbage be placed in bags; however, if you do use a trash can, it will be returned by the Contractor. It is recommended that your home address be placed on any trash cans.

We apologize for any inconvenience that this work may cause, but trust that you will understand the benefit of this project once it is completed.

For questions or concerns during the duration of the project, please contact Mr. Joseph Lech, Project Manager with the City's engineering consultant, Anderson, Eckstein and Westrick, Inc. (AEW) at 586-726-1234, or by e-mail at jlech@awinc.com. AEW will also have a construction observer on site for the entire duration of the project.